

EXECUTIVE SUMMARY

Introduction

1. This is the 14th Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the “Contract No. KLN/2013/16 - Environmental Monitoring Works for Kai Tak Development” (hereinafter called “the Project”). This report documents the findings of EM&A Works conducted in April 2015.

2. During the reporting month, the following works contracts were undertaken within Kai Tak Site:
 - 1020EM12A - District Cooling System (DCS) at Kai Tak Development (KTD) Phase III (Package A)-Chilled Water Pipe Laying Works
 - 1107 - MTR Shatin to Central Link: Diamond Hill to Kai Tak Tunnels
 - 1108 - MTR Shatin to Central Link: Kai Tak Station and Associated Tunnels
 - 1108A - MTR Shatin to Central Link: Kai Tak Barging Point Facilities
 - 1109 - MTR Shatin to Central Link: Ma Tau Wai and To Kwa Wan Stations and Tunnels
 - 20140264 - Foundation for Home Ownership Scheme Development at Kai Tak 1G1(B)
 - 3/WSD/08, 6/WSD/08, 7/WSD/08 & 8/WSD/08 - Replacement and Rehabilitation of Water Mains Stages 2 & 3
 - CKL-KCT circuit 1&2 - CLPP (132kV cable installation)
 - CV/2013/02 - Dredging at Kai Tak Cruise Terminal Stage 2
 - DC/2010/03 - Kai Tak Nullah Improvement Works at Prince Edward Road East
 - DC/2011/04 - Reconstruction, Improvement and Rehabilitation of Kai Tak River from Wong Tai Sin Police Station to Tung Tau
 - KL/2010/02 - Kai Tak Development - Kai Tak Approach Channel and Kwun Tong Typhoon Shelter Improvement Works (Phase 1)
 - KL/2010/03 - Kai Tak Development - Stage 2 Infrastructure Works at North Apron Area of Kai Tak Airport for Residential Development and Government Facilities)
 - KL/2011/01 - Kai Tak Development –Reconstruction and Upgrading of Kai Tak Nullah
 - KL/2012/02 - Kai Tak Development – Stage 3A Infrastructure at Former North Apron Area
 - KL/2012/03 - Kai Tak Development – Stage 4 Infrastructure at Former North Apron Area
 - New Kowloon Inland Lot No. 6515 - Kai Tak Flat-For-Flat Development
 - New Kowloon Inland Lot No. 6516 & 6517 - Proposed Residential Development
 - New Kowloon Inland Lot No. 6525 - Residential Development at Kai Tak Area 1I Site 1
 - New Kowloon Inland Lot No. 6526 - Residential Development at Kai Tak Area 1I Site 2
 - New Kowloon Inland Lot No. 6527 - Residential Development at Kai Tak Area 1I Site 3
 - New Kowloon Inland Lot No. 6541 - Residential Development at Kai Tak Area 1H Site 3
 - SS A501 - Design and Construction of Centre of Excellence in Paediatrics

- SS B507 - Construction of Two 30-classroom Primary Schools at Site 1A-3 and Site 1A-4, Kai Tak Development
 - SS W304 – Design and Construction of Trade and Industry Tower in Kai Tak Development Area
 - TC Y305 - Demolition of ex-Government Flying Service (GFS) Building
3. Stockpiling of excavated & construction materials, storage of equipments, operation of concrete batching plant, business in the recovery and recycling and car parks, etc are the major activities for short term tenancy (STT) / temporary government land allocation (TGLA).

Environmental Monitoring Works

4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual approved by Environmental Protection Department and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table 1.

Table 1 Non-compliance Record for the Project in the Reporting Month

Parameter	No. of Exceedance		Action Taken
	Action Level	Limit Level	
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	4	0	N/A

1-hour & 24-hour TSP Monitoring

6. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
7. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
8. The air quality monitoring results in April 2015 are presented in [Figure 1](#).

Construction Noise

9. All construction noise monitoring was conducted as scheduled in the reporting month. 4 Action level exceedances were recorded due to complaint cases notified by EPD on 1st, 14th and 24th April 2015. No Limit Level exceedance was recorded.

10. The noise monitoring results in April 2015 are presented in [Figure 2](#).

Key Information in the Reporting Month

11. Summary of key information in the reporting month is tabulated in Table 2.

Table 2 Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	6	Construction Dust and Noise	Complaint referred to the Contractor	In progress	Follow-up: Contract No. NKIL6525
Reporting Changes	0	---	N/A	N/A	---
Notifications of any summons & prosecutions received	0	---	N/A	N/A	---

Future Key Issues

12. The future key environmental issues in the coming month include:
- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Watering for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
 - Runoff from exposed slope;
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
 - Review and implementation of temporary drainage system for the surface runoff.

[EM&A REPORT FOR APRIL 2015 \(FULL VERSION\)](#)

[PDF](#) / [HTML](#)