

EXECUTIVE SUMMARY

Introduction

1. This is the 18th Environmental Monitoring and Audit (EM&A) Report prepared by Castco Testing Centre Limited (CTCL) “Contract No. KLN/2016/09 - Environmental Monitoring Works for Kai Tak Development” (**hereinafter called “the Project”**). This report documents the findings of EM&A Works conducted in August 2018.
2. During the reporting month, the following works contracts were undertaken within Kai Tak Site:
 - 1020EM12A – District Cooling System (DCS) at Kai Tak Development (KTD) Phase III (Package A) – Chilled Water Pipe Laying Works
 - 2477EM14A – District Cooling System (DCS) at Kai Tak Development (KTD) Phase III (Package B)-Water Pipe Laying Works
 - 2487EM14W – District Cooling System (DCS) at Kai Tak Development (KTD) Phase III (Package B)-Electrical and Mechanical Installation
 - SCL 1108 – MTR Shatin to Central Link: Kai Tak Station and Associated Tunnels
 - SCL 1109 – MTR Shatin to Central Link: Ma Tau Wai and To Kwa Wan Stations and Tunnels
 - SCL 1123 – MTR Shatin to Central Link: Exhibition Station and Western Approach Tunnel
 - 20150362 – Construction of Home Ownership Scheme at Kai Tak Site 1G1(B)
 - 6/WSD/08, 7/WSD/08 – Replacement and Rehabilitation of Water Mains Stages 2 & 3
 - KL/2011/01 – Kai Tak Development – Reconstruction and Upgrading of Kai Tak Nullah
 - KL/2012/02 – Kai Tak Development – Stage 3A Infrastructure at Former North Apron Area
 - KL/2012/03 – Kai Tak Development – Stage 4 Infrastructure at Former North Apron Area
 - KL/2014/01 – Kai Tak Development – Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway
 - KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway
 - KL/2015/02 – Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area
 - KL/2015/03 – Kai Tak Development – Stage 3B Infrastructure at former North Apron Area
 - New Kowloon Inland Lot No. 6525 – Residential Development at Kai Tak Area 1I Site 1
 - New Kowloon Inland Lot No. 6526 – Residential Development at Kai Tak Area 1I Site 2
 - New Kowloon Inland Lot No. 6527 – Residential Development at Kai Tak Area 1I Site 3
 - New Kowloon Inland Lot No. 6541 – Residential Development at Kai Tak Area 1H Site 3
 - New Kowloon Inland Lot No. 6562 – Residential Development at Kai Tak Area 1K Site 3
 - New Kowloon Inland Lot No. 6563 – Residential Development at Kai Tak Area 1L Site 1
 - New Kowloon Inland Lot No. 6564 – Residential Development at Kai Tak Area 1L Site 2
 - New Kowloon Inland Lot No. 6565 – Residential Development at Kai Tak Area 1L Site 3
 - New Kowloon Inland Lot No. 6566 – Residential Development at Kai Tak Area 1K Site 2
 - New Kowloon Inland Lot No. 6567 – Residential Development at Kai Tak Area 1K Site 1
 - New Kowloon Inland Lot No. 6557 – Commercial Development at Kai Tak Area 1E Site 2

- SS E517 – Construction site of 30-classroom secondary school at Site 1A-2, Kai Tak
 - SS C503 – Design and Construction of Kowloon East Regional Headquarters and Operational Base cum Ngan Tau Kok Divisional Police Station at 105 Concorde Road, Kai Tak
 - HY/2014/18 – Provision of Barrier-Free Access Facilities for Highway Structures – Phase 3 Contract 7
 - HY/2014/07 – Central Kowloon Route - Kai Tak West
3. Stockpiling of excavated & construction materials, storage of equipment, business in the recovery and recycling and car parks, etc. are the major activities for short term tenancy (STT) / temporary government land allocation (TGLA).

Environmental Monitoring Works

4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

Table I Non-compliance Record for the Project in the Reporting Month

Parameter	No. of Exceedance		Action Taken
	Action Level	Limit Level	
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

1- hour & 24-hour TSP Monitoring

6. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
7. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
8. The air quality monitoring results in August 2018 are presented in Table2.

Table 2 Air Quality Monitoring Results in August 2018 Monitoring Station

Monitoring Station	Description	1-hour TSP ($\mu\text{g}/\text{m}^3$)	24-hour TSP ($\mu\text{g}/\text{m}^3$)
AM1(C)	Contractor's Site Office of KL/2015/03	47 - 192	43 - 125
AM2	Lee Kau Yan Memorial School	35 - 206	26 - 133
M3(A)	Holy Trinity Bradbury Centre	53 - 196	32 - 144

AM4(C)	NFS Pump Room	38 - 202	29 - 115
AM5(B)	CCC Kei To Secondary School	33 - 113	24 - 85
AA1	Ching Long Shopping Centre	28 - 195	13 - 100
AA2	Tak Long Estate	42 - 186	20 - 132

Construction Noise

9. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
10. The noise monitoring results in August 2018 are presented in Table3.

Table 3 Noise Monitoring Results in August 2018 Monitoring Station

Monitoring Station	Description	Allowable Noise Level Leq (30min) dB (A)	Noise Level Leq (30min) dB (A)
M1	Buddhist Chi King Primary School	70	62.9 – 64.4
M2	SKH Kowloon Bay Kei Lok Primary School	70	59 – 66.4
M3	Rhythm Garden	76.3	68 – 75.4
M4	Cognitio College	80	61.5 – 78.9
M5	Lee Kau Yan Memorial School	76.7	63.4 – 75.8
M6(C)	Mercy Grace's Home	78	61.4 – 78.8
M7(A)	Oblate Primary School	70	57 – 68.1
M8	CCC Kei To Secondary School	70	65.1 – 67.9
M9	Po Leung Kuk Ngan Po Ling College	70	55 – 63.2
M10	Tak Long Estate	75	59.5 – 70.4
MA1	Ching Long Shopping Centre	75	59.5 - 70

Key Information in the Reporting Month

11. Summary of key information in the reporting month is tabulated in Table II.

Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action taken	Status	Remark
	Number	Nature			
Complaint received	0	---	N/A	N/A	---
Reporting Changes	0	---	N/A	N/A	---
Notifications of any summons & Prosecutions received	0	---	N/A	N/A	---

Future Key Issues

12. The future key environmental issues in the coming month include:

- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Watering for dust generating activity and on haul road; Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site;
- Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
- Runoff from exposed slope;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
- Review and implementation of temporary drainage system for the surface runoff.

THE FULL VERSION EM&A REPORT FOR AUGUST 2018 CAN BE VIEWED FROM THE ARCHIVED REPORT