

## EXECUTIVE SUMMARY

### Introduction

1. This is the 17<sup>th</sup> Environmental Monitoring and Audit (EM&A) Report prepared by Castco Testing Centre Limited (CTCL) “Contract No. KLN/2016/09 - Environmental Monitoring Works for Kai Tak Development” (**hereinafter called “the Project”**). This report documents the findings of EM&A Works conducted in July 2018.
2. During the reporting month, the following works contracts were undertaken within Kai Tak Site:
  - 1020EM12A – District Cooling System (DCS) at Kai Tak Development (KTD) Phase III (Package A) – Chilled Water Pipe Laying Works
  - 2477EM14A – District Cooling System (DCS) at Kai Tak Development (KTD) Phase III (Package B)-Water Pipe Laying Works
  - 2487EM14W – District Cooling System (DCS) at Kai Tak Development (KTD) Phase III (Package B)-Electrical and Mechanical Installation
  - SCL 1108 – MTR Shatin to Central Link: Kai Tak Station and Associated Tunnels
  - SCL 1109 – MTR Shatin to Central Link: Ma Tau Wai and To Kwa Wan Stations and Tunnels
  - SCL 1123 – MTR Shatin to Central Link: Exhibition Station and Western Approach Tunnel
  - 20150362 – Construction of Home Ownership Scheme at Kai Tak Site 1G1(B)
  - 6/WSD/08, 7/WSD/08 – Replacement and Rehabilitation of Water Mains Stages 2 & 3
  - KL/2011/01 – Kai Tak Development – Reconstruction and Upgrading of Kai Tak Nullah
  - KL/2012/02 – Kai Tak Development – Stage 3A Infrastructure at Former North Apron Area
  - KL/2012/03 – Kai Tak Development – Stage 4 Infrastructure at Former North Apron Area
  - KL/2014/01 – Kai Tak Development – Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway
  - KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway
  - KL/2015/02 – Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area
  - KL/2015/03 – Kai Tak Development – Stage 3B Infrastructure at former North Apron Area
  - New Kowloon Inland Lot No. 6525 – Residential Development at Kai Tak Area 1I Site 1
  - New Kowloon Inland Lot No. 6526 – Residential Development at Kai Tak Area 1I Site 2
  - New Kowloon Inland Lot No. 6527 – Residential Development at Kai Tak Area 1I Site 3
  - New Kowloon Inland Lot No. 6541 – Residential Development at Kai Tak Area 1H Site 3
  - New Kowloon Inland Lot No. 6562 – Residential Development at Kai Tak Area 1K Site 3
  - New Kowloon Inland Lot No. 6563 – Residential Development at Kai Tak Area 1L Site 1
  - New Kowloon Inland Lot No. 6564 – Residential Development at Kai Tak Area 1L Site 2
  - New Kowloon Inland Lot No. 6565 – Residential Development at Kai Tak Area 1L Site 3
  - New Kowloon Inland Lot No. 6566 – Residential Development at Kai Tak Area 1K Site 2
  - New Kowloon Inland Lot No. 6567 – Residential Development at Kai Tak Area 1K Site 1
  - New Kowloon Inland Lot No. 6557 – Commercial Development at Kai Tak Area 1E Site 2
  - SS A501 – Design and Construction of Centre of Excellence in Paediatrics

- SS E517 – Construction site of 30-classroom secondary school at Site 1A-2, Kai Tak
  - SS C503 – Design and Construction of Kowloon East Regional Headquarters and Operational Base cum Ngan Tau Kok Divisional Police Station at 105 Concorde Road, Kai Tak
  - HY/2014/18 – Provision of Barrier-Free Access Facilities for Highway Structures – Phase 3 Contract 7
  - HY/2014/07 – Central Kowloon Route - Kai Tak West
3. Stockpiling of excavated & construction materials, storage of equipment, business in the recovery and recycling and car parks, etc. are the major activities for short term tenancy (STT) / temporary government land allocation (TGLA).

#### Environmental Monitoring Works

4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

**Table I Non-compliance Record for the Project in the Reporting Month**

Parameter	No. of Exceedance		Action Taken
	Action Level	Limit Level	
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

#### 1- hour & 24-hour TSP Monitoring

6. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
7. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
8. The air quality monitoring results in July 2018 are presented in [Figure.1](#).

**Table 2 Air Quality Monitoring Results in July 2018 Monitoring Station**

Monitoring Station	Description	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )	24-hour TSP ( $\mu\text{g}/\text{m}^3$ )
AM1(C)	Contractor's Site Office of KL/2015/03	49 - 102	36 - 94
AM2	Lee Kau Yan Memorial School	50 - 80	28 - 60
M3(A)	Holy Trinity Bradbury Centre	43 - 98	41 - 71

AM4(C)	NFS Pump Room	39 - 92	31 - 87
AM5(B)	CCC Kei To Secondary School	21 - 64	24 - 58
AA1	Ching Long Shopping Centre	31 - 74	20 - 59
AA2	Tak Long Estate	26 - 63	31 - 57

### *Construction Noise*

9. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
10. The noise monitoring results in July 2018 are presented in [Figure.2](#).

**Table 3 Noise Monitoring Results in July 2018 Monitoring Station**

<b>Monitoring Station</b>	<b>Description</b>	<b>Allowable Noise Level Leq (30min) dB (A)</b>	<b>Noise Level Leq (30min) dB (A)</b>
M1	Buddhist Chi King Primary School	70	52.9 – 63.6
M2	SKH Kowloon Bay Kei Lok Primary School	70	66.3 – 68.9
M3	Rhythm Garden	76.3	74.2 – 75.9
M4	Cognitio College	80	62.5 – 63.3
M5	Lee Kau Yan Memorial School	76.7	75.9 – 76.4
M6(C)	Mercy Grace's Home	78	62 – 66.4
M7(A)	Oblate Primary School	70	60.5 – 62.3
M8	CCC Kei To Secondary School	70	63.4 – 66.8
M9	Po Leung Kuk Ngan Po Ling College	70	58.4 – 60.9
M10	Tak Long Estate	75	66.7 – 68.9
MA1	Ching Long Shopping Centre	75	61.7 – 68.5

### Key Information in the Reporting Month

11. Summary of key information in the reporting month is tabulated in Table II.

**Table II Summary Table for Key Information in the Reporting Month**

Event	Event Details		Action taken	Status	Remark
	Number	Nature			
Complaint received	0	---	N/A	N/A	---
Reporting Changes	0	---	N/A	N/A	---
Notifications of any summons & Prosecutions received	0	---	N/A	N/A	---

### Future Key Issues

12. The future key environmental issues in the coming month include:

- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Watering for dust generating activity and on haul road; Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site;
- Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
- Runoff from exposed slope;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
- Review and implementation of temporary drainage system for the surface runoff.

EM&A REPORT FOR JULY 2018 (FULL VERSION)

[PDF](#) / [HTML](#)