

EXECUTIVE SUMMARY

Introduction

1. This is the 27th Environmental Monitoring and Audit (EM&A) Report prepared by Castco Testing Centre Limited (CTCL) “Contract No. KLN/2016/09 - Environmental Monitoring Works for Kai Tak Development” (**hereinafter called “the Project”**). This report documents the findings of EM&A Works conducted in May 2019.
2. During the reporting month, the following works contracts were undertaken within Kai Tak Site:
 - 1020EM12A – District Cooling System (DCS) at Kai Tak Development (KTD) Phase III (Package A) – Chilled Water Pipe Laying Works
 - 2477EM14A – District Cooling System (DCS) at Kai Tak Development (KTD) Phase III (Package B)-Water Pipe Laying Works
 - 2487EM14W – District Cooling System (DCS) at Kai Tak Development (KTD) Phase III (Package B)-Electrical and Mechanical Installation
 - SCL 1108 – MTR Shatin to Central Link: Kai Tak Station and Associated Tunnels
 - SCL 1109 – MTR Shatin to Central Link: Ma Tau Wai and To Kwa Wan Stations and Tunnels
 - SCL 1123 – MTR Shatin to Central Link: Exhibition Station and Western Approach Tunnel
 - 20150362 – Construction of Home Ownership Scheme at Kai Tak Site 1G1(B)
 - 6/WSD/08, 7/WSD/08 – Replacement and Rehabilitation of Water Mains Stages 2 & 3
 - KL/2011/01 – Kai Tak Development – Reconstruction and Upgrading of Kai Tak Nullah
 - KL/2012/02 – Kai Tak Development – Stage 3A Infrastructure at Former North Apron Area
 - KL/2012/03 – Kai Tak Development – Stage 4 Infrastructure at Former North Apron Area
 - KL/2014/01 – Kai Tak Development – Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway
 - KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway
 - KL/2015/02 – Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area
 - KL/2015/03 – Kai Tak Development – Stage 3B Infrastructure at former North Apron Area
 - New Kowloon Inland Lot No. 6562 – Residential Development at Kai Tak Area 1K Site 3
 - New Kowloon Inland Lot No. 6563 – Residential Development at Kai Tak Area 1L Site 1
 - New Kowloon Inland Lot No. 6564 – Residential Development at Kai Tak Area 1L Site 2
 - New Kowloon Inland Lot No. 6565 – Residential Development at Kai Tak Area 1L Site 3
 - New Kowloon Inland Lot No. 6566 – Residential Development at Kai Tak Area 1K Site 2
 - New Kowloon Inland Lot No. 6567 – Residential Development at Kai Tak Area 1K Site 1
 - New Kowloon Inland Lot No. 6557 – Commercial Development at Kai Tak Area 1E Site 2
 - SS E517 – Construction site of 30-classroom secondary school at Site 1A-2, Kai Tak
 - SS C503 – Design and Construction of Kowloon East Regional Headquarters and Operational Base cum Ngan Tau Kok Divisional Police Station at 105 Concorde Road, Kai Tak
 - HY/2014/18 – Provision of Barrier-Free Access Facilities for Highway Structures – Phase 3 Contract 7
 - HY/2014/07 – Central Kowloon Route - Kai Tak West

- HAB/KTSP/01 – Design, Construction and Operation of the Kai Tak Sports Park at Kai Tak, Kowloon City District, Hong Kong

Environmental Monitoring Works

3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
4. Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

Table I Non-compliance Record for the Project in the Reporting Month

Parameter	No. of Exceedance		Action Taken
	Action Level	Limit Level	
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

1- hour & 24-hour TSP Monitoring

5. All 1- hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
6. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
7. The air quality monitoring results in May 2019 are presented in Table2.

Table 2 Air Quality Monitoring Results in May 2019 Monitoring Station

Monitoring Station	Description	1-hour TSP ($\mu\text{g}/\text{m}^3$)	24-hour TSP ($\mu\text{g}/\text{m}^3$)
AM1(C)	Contractor's Site Office of KL/2015/03	54 – 113	45 – 94
AM2	Lee Kau Yan Memorial School	26 – 86	29 - 84
M3(A)	Holy Trinity Bradbury Centre	33 – 76	25 – 61
AM4(C)	NFS Pump Room	44 – 88	35 – 78
AM5(B)	CCC Kei To Secondary School	31 – 81	27 – 71
AA1	Ching Long Shopping Centre	36 - 80	32 – 86
AA2	Tak Long Estate	32 – 87	26 – 90
AA4	Hong Kong Children's Hospital	23 - 46	13 - 56

Construction Noise

8. Noise monitoring of M9 was inaccessible since 23 October 2018 due to owner rejected our staff from entering the site and conduct at temporary monitoring site near M9 (Figure 3). All other construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
9. The noise monitoring results in May 2019 are presented in Table3.

Table 3 Noise Monitoring Results in May 2019 Monitoring Station

Monitoring Station	Description	Allowable Noise Level Leq (30min) dB (A)	Noise Level Leq (30min) dB (A)
M1	Buddhist Chi King Primary School	70	63.6 – 64.4
M2	SKH Kowloon Bay Kei Lok Primary School	70	60.2 – 65.5
M3	Rhythm Garden	76.3	72.5 – 74.7
M4	Cognitio College	80	61.5 – 62.3
M5	Lee Kau Yan Memorial School	76.7	60.4 – 75.9
M6(C)	Mercy Grace's Home	78	60.5 – 61.2
M7(A)	Oblate Primary School	70	61 - 66
M8	CCC Kei To Secondary School	70	63.7 – 65.2
M9 (Temporary)	Near Chi Yun School	70	67.2 – 69.9
M10	Tak Long Estate	75	65.4 – 67.3
MA1	Ching Long Shopping Centre	75	67.7 – 71.7
MA3	Hong Kong Children's Hospital	75	65.9 – 68.3

Key Information in the Reporting Month

10. Summary of key information in the reporting month is tabulated in Table II.

Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action taken	Status	Remark
	Number	Nature			
Complaint received	3	Construction Dust / Lighting	Investigation was conducted by Contractor	Closed	---
Reporting Changes	0	---	N/A	N/A	---
Notifications of any summons & Prosecutions received	0	---	N/A	N/A	---

Future Key Issues

11. The future key environmental issues in the coming month include:

- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Watering for dust generating activity and on haul road; Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site;
- Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
- Runoff from exposed slope;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
- Review and implementation of temporary drainage system for the surface runoff.

THE FULL VERSION EM&A REPORT FOR MAY 2019 CAN BE VIEWED FROM THE
ARCHIVED REPORT