

EXECUTIVE SUMMARY

Introduction

1. This is the 9th Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the “Contract No. KLN/2013/16 - Environmental Monitoring Works for Kai Tak Development” (hereinafter called “the Project”). This report documents the findings of EM&A Works conducted in November 2014.
2. During the reporting month, the following works contracts were undertaken within Kai Tak Site:
 - 1017EM10 - Design-Build-Operate a District Cooling System (Phase II Works) at Kai Tak Development
 - 1020EM12A - District Cooling System (DCS) at Kai Tak Development (KTD) Phase III (Package A)-Chilled Water Pipe Laying Works
 - 1107 - MTR Shatin to Central Link: Diamond Hill to Kai Tak Tunnels
 - 1108 - MTR Shatin to Central Link: Kai Tak Station and Associated Tunnels
 - 1108A - MTR Shatin to Central Link: Kai Tak Barging Point Facilities
 - 1109 - MTR Shatin to Central Link: Ma Tau Wai and To Kwa Wan Stations and Tunnels
 - 20130225 - Foundation for Public Rental Housing Development at Ex-Kwai Chung Police Married Quarters (Kai Tak 1G1(B) Site)
 - 3/WSD/08, 6/WSD/08, 7/WSD/08 & 8/WSD/08 - Replacement and Rehabilitation of Water Mains Stages 2 & 3
 - CKL-KCT circuit 1&2 - CLPP (132kV cable installation)
 - CV/2013/02 - Dredging at Kai Tak Cruise Terminal Stage 2
 - DC/2010/03 - Kai Tak Nullah Improvement Works at Prince Edward Road East
 - DC/2011/04 - Reconstruction, Improvement and Rehabilitation of Kai Tak River from Wong Tai Sin Police Station to Tung Tau
 - KL/2010/02 - Kai Tak Development - Kai Tak Approach Channel and Kwun Tong Typhoon Shelter Improvement Works (Phase 1)
 - KL/2010/03 - Kai Tak Development - Stage 2 Infrastructure Works at North Apron Area of Kai Tak Airport for Residential Development and Government Facilities)
 - KL/2011/01 - Kai Tak Development –Reconstruction and Upgrading of Kai Tak Nullah
 - KL/2012/02 - Kai Tak Development – Stage 3A Infrastructure at Former North Apron Area
 - KL/2012/03 - Kai Tak Development – Stage 4 Infrastructure at Former North Apron Area
 - New Kowloon Inland Lot No. 6515 - Kai Tak Flat-For-Flat Development
 - New Kowloon Inland Lot No. 6516 & 6517 - Proposed Residential Development
 - SS A501 - Design and Construction of Centre of Excellence in Paediatrics
 - SS B507 - Construction of Two 30-classroom Primary Schools at Site 1A-3 and Site 1A-4, Kai Tak Development

- SS W304 – Design and Construction of Trade and Industry Tower in Kai Tak Development Area
 - TC Y305 - Demolition of ex-Government Flying Service (GFS) Building
3. Stockpiling of excavated & construction materials, storage of equipments, operation of concrete batching plant, business in the recovery and recycling and car parks, etc are the major activities for short term tenancy (STT) / temporary government land allocation (TGLA).

Environmental Monitoring Works

4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual approved by Environmental Protection Department and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table 1.

Table 1 Non-compliance Record for the Project in the Reporting Month

Parameter	No. of Exceedance		Action Taken
	Action Level	Limit Level	
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

1-hour & 24-hour TSP Monitoring

6. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
7. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
8. The air quality monitoring results in November 2014 are presented in [Figure 1](#).

Construction Noise

9. All construction noise monitoring was conducted as scheduled in the reporting month.
10. No Action Level exceedance was recorded in the reporting month while non-project related Limit Level exceedance at Station M9 - Po Leung Kuk Ngan Po Ling College

was recorded on 13th November 2014.

11. Other construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
12. The noise monitoring results in November 2014 are presented in [Figure 2](#).

Key Information in the Reporting Month

13. Summary of key information in the reporting month is tabulated in Table 4.

Table 4 Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0	---	N/A	N/A	---
Reporting Changes	0	---	N/A	N/A	---
Notifications of any summons & prosecutions received	0	---	N/A	N/A	---

Future Key Issues

14. The future key environmental issues in the coming month include:
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Watering for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
 - Runoff from exposed slope;
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
 - Review and implementation of temporary drainage system for the surface runoff.

[EM&A REPORT FOR NOVEMBER 2014 \(FULL VERSION\)](#)

[PDF](#) / [HTML](#)