

EXECUTIVE SUMMARY

Introduction

1. This is the 6th Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the “Agreement No. EDO 5/2019 - Environmental Team for Kai Tak Development” (hereinafter called “the Project”). This report documents the findings of EM&A Works conducted in November 2020.
2. During the reporting month, the following works contracts were undertaken within Kai Tak Site:
 - KL/2012/03 - Kai Tak Development – Stage 4 Infrastructure at Former North Apron Area
 - KL/2014/01 - Kai Tak Development – Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway
 - KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway
 - KL/2015/02 - Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area
 - KL/2015/03 - Kai Tak Development – Stage 3B Infrastructure at Former North Apron Area
 - 6/WSD/08 & 7/WSD/08 – Replacement and Rehabilitation of Water Mains Stages 2 & 3
 - SS G506 – Construction of Station Square at Kai Tak Phase I
 - 1389EM18A – District Cooling System (DCS) at Kai Tak Development (KTD) – Chilled Water Pipe Laying and Associated Works in North Apron
 - 2852EM17A – District Cooling System (DCS) at Kai Tak Development (KTD) Phase III (Package D) – Water Pipe Laying Works
 - 2853EM17W – District Cooling System (DCS) at Kai Tak Development (KTD) Phase III (Package D) – Electrical and Mechanical Installation
 - HY/2014/18 – Provision of Barrier-Free Access Facilities for Highway Structure – Phase 3 Contract 7
 - HY/2014/07 – Central Kowloon Route – Kai Tak West
 - SCL1109 - MTR Shatin to Central Link: Ma Tau Wai and To Kwa Wan Stations and Tunnels
 - SCL1121 – MTR Shatin to Central Link: Cross Harbour Tunnels
 - SCL1123 – MTR Shatin to Central Link: Exhibition Station and Western Approach Tunnel
 - New Kowloon Inland Lot No. 6556 – Residential Development at Kai Tak Area 1F Site 2
 - New Kowloon Inland Lot No. 6557 – Commercial Development at Kai Tak Area 1E Site 2
 - New Kowloon Inland Lot No. 6562 – Residential Development at Kai Tak Area 1K Site 3
 - New Kowloon Inland Lot No. 6563 – Residential Development at Kai Tak Area 1L Site 1
 - New Kowloon Inland Lot No. 6564 – Residential Development at Kai Tak Area 1L Site 2
 - New Kowloon Inland Lot No. 6565 – Residential Development at Kai Tak Area 1L Site 3
 - New Kowloon Inland Lot No. 6566 – Residential Development at Kai Tak Area 1K Site 2
 - New Kowloon Inland Lot No. 6567 – Residential Development at Kai Tak Area 1K Site 1
 - New Kowloon Inland Lot No. 6568 – Residential Development at Kai Tak Area 1F Site 1
 - New Acute Hospital at Kai Tak Development Area - foundation, excavation and lateral support, and basement excavation works Site A – 8110059224
 - New Acute Hospital at Kai Tak Development Area – foundation, excavation and lateral support, and basement excavation works Site B – 8110059225
 - HAB/KTSP/01 – Design, Construction and Operation of the Kai Tak Sports Park at Kai Tak, Kowloon City District, Hong Kong

Environmental Monitoring Works

- Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

Table I Non-compliance Record for the Project in the Reporting Month

Parameter	No. of Exceedance		Action Taken
	Action Level	Limit Level	
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

1-hour & 24-hour TSP Monitoring

- All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- The air monitoring station, AM4(C) – NFS Pump Room, was inaccessible since the Environmental Team (ET) took over from the previous ET as the Drainage Services Department (DSD) rejected the monitoring work in their building. Therefore, the 1-hour TSP monitoring location was relocated from the rooftop of the pump room to the ground level. The 24-hour TSP monitoring was suspended since mid-June 2020 until the alternative monitoring location has been confirmed. The last sampling date of 24-hour TSP at AM4(C) was 9 June 2020. While the Environmental Team (ET) are searching for a suitable alternative station, the 24-hour TSP monitoring at AM4(C) will be resumed when the alternative station was approved by the Independent Environmental Checker (IEC) and the Environmental Protection Department (EPD).
- According to the past 24-hour TSP monitoring results at AM4(C), the measured TSP concentrations were stable and were much lower than the Action Level. As the 1-hour TSP concentration also has a large margin from the Action Level, no exceedance of the 24-hour TSP is anticipated.
- The EPD had no adverse comment on the proposal alternative 1-hour and 24-hour air monitoring station at AM4(D) – The Factory for the Blind for replace AM4(C) - NFS Pump Room from 10 November 2020. The first 1-hour TSP monitoring at AM4(D) was carried on 13 November 2020, the first 24-hour TSP monitoring at AM4(D) was conducted on 12 November 2020.
- All other 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

10. The air quality monitoring results in the reporting month are presented in Table II.

Table II Air Quality Monitoring Results in the Reporting Month

Monitoring Station	Description	1-hour TSP ($\mu\text{g}/\text{m}^3$)	24-hour TSP ($\mu\text{g}/\text{m}^3$)
AM1(C)	Contractor's Site Office of KL/2015/03	28 - 74	73.0 - 115.9
AM2	Lee Kau Yan Memorial School	32 - 74	62.6 - 120.2
AM3(A)	Holy Trinity Bradbury Centre	21 - 46	73.8 - 111.7
AM4(D) ⁽¹⁾	The Factory for the Blind	25 - 44	87.5 - 165.8
AM5(B)	CCC Kei To Secondary School	22 - 54	30.0 - 59.6
AA1	Ching Long Shopping Centre	25 - 62	6.0 - 90.1
AA2	Tak Long Estate	21 - 62	32.8 - 72.2
AA4	Hong Kong Children's Hospital	40 - 59	40.8 - 114.9

(1) The 1-hour TSP monitoring work and 24-hour TSP monitoring work were started on 13 November 2020 and 12 November 2020 respectively

Construction Noise

11. The EPD had no adverse comment on the proposal alternative noise monitoring station at M4(A) – The Bridge connecting the Latitude for replace M4 - Cognito College from 10 November 2020. The first noise monitoring at M4(A) was carried on 10 November 2020.
12. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded
13. The noise monitoring results in the reporting month are presented in Table III.

Table III Noise Monitoring Results in the Reporting Month

Monitoring Station	Description	Noise Level, Leq (30min) dB(A)
M1	Buddhist Chi King Primary School	63.9 – 67.5
M2	S.K.H. Kowloon Bay Kei Lok Primary School	64.6 – 66.7
M3	Rhythm Garden	72.4 – 75.9
M4(A) ⁽¹⁾	The Bridge connecting the Latitude	65.1 – 77.8
M5	Lee Kau Yan Memorial School	63.4 – 76.5
M6(C)	Mercy Grace's Home	67.0 – 75.2
M7(A)	Oblate Primary School	58.1 – 63.2
M8	CCC Kei To Secondary School	57.9 – 60.3
M9	Near Chi Yun School	58.5 – 59.4
M10	Tak Long Estate Car Park	59.9 – 62.3
MA1	Ching Long Shopping Centre	49.6 – 65.7
MA3	Hong Kong Children's Hospital	66.5 – 72.6

(1) The monitoring work was started on 10 November 2020.

Key Information in the Reporting Month

14. Summary of key information in the reporting month is tabulated in Table IV.

Table IV Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	8	Noise, Air & Light	Details are shown in Appendix L	7 complaints has been closed, 1 complaint is under investigation	---
Reporting Changes	0	---	N/A	N/A	---
Notifications of any summons & prosecutions received	0	---	N/A	N/A	---

Future Key Issues

15. The future key environmental issues in the coming month include:

- Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
- Watering for dust generating activity and on haul road;
- Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of general and construction waste on site;
- Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
- Runoff from exposed slope;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
- Review and implementation of temporary drainage system for the surface runoff.

EM&A REPORT FOR OCTOBER 2020 (FULL VERSION)

[PDF / HTML](#)